

	ADEQUACIÓ D'ESPAI LLIURE PER PLAÇA	Nº MES	1				2				3				4			
	PLANIFICACIÓ DELS TREBALLS	Nº SETMANA	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
CAP.	DESCRIPCIÓ DE CAPÍTOLS	PRESSUPOST																
1	DEMOLICIONS I MOVIMENT DE TERRES	7,998.80	999.85	999.85	999.85	999.85			999.85	999.85					999.85	999.85		
2	PAVIMENTS	64,567.24					5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60
3	MURS I GRADES	33,861.99					5,643.67	5,643.67	5,643.67	5,643.67				5,643.67	5,643.67			
4	SAFAREIG I CANAL	27,847.44					4,641.24	4,641.24	4,641.24	4,641.24				4,641.24	4,641.24			
5	AIGÜES PLUVIALS	4,597.54			1,532.51	1,532.51										1,532.51		
6	ENLLUMENAT PÚBLIC I XARXA ELÈCTRICA	19,757.40			3,951.48	3,951.48										3,951.48	3,951.48	3,951.48
7	MOBILIARI URBÀ	16,260.74															8,130.37	8,130.37
8	JARDINERIA	18,097.53										3,619.51	3,619.51	3,619.51	3,619.51			3,619.51
9	XARXA DE REG	13,341.86			3,335.47	3,335.47							3,335.47	3,335.47				
10	CONTROL DE QUALITAT	1,015.97				253.99				253.99				253.99				253.99
11	SEGURETAT I SALUT	4,250.24	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.63
	PRODUCCIÓ MENSUAL	211,596.75			22,954.87				65,978.29				50,653.33			72,010.26		
	PRODUCCIÓ ACUMULADA				22,954.87				88,933.16				139,586.49			211,596.75		

Manacor, 21 de juliol de 2017

Joan Pascual Femenías, arquitecte