

	ADEQUACIÓ D'ESPAI LLIURE PER PLAÇA	Nº MES	1				2				3				4			
	PLANIFICACIÓ DELS TREBALLS	Nº SETMANA	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
CAP.	DESCRIPCIÓ DE CAPÍTOLS	PRESSUPOST																
1	DEMOLICIONS I MOVIMENT DE TERRES	7,998.80	999.85	999.85	999.85	999.85			999.85	999.85					999.85	999.85		
2	PAVIMENTS	64,567.24					5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60	5,380.60
3	MURS I GRADES	33,861.99					5,643.67	5,643.67	5,643.67	5,643.67				5,643.67	5,643.67			
4	SAFAREIG I CANAL	27,847.44					4,641.24	4,641.24	4,641.24	4,641.24				4,641.24	4,641.24			
5	AIGÜES PLUVIALS	4,597.54			1,532.51	1,532.51										1,532.51		
6	ENLLUMENAT PÚBLIC I XARXA ELÈCTRICA	19,757.40			3,951.48	3,951.48										3,951.48	3,951.48	3,951.48
7	MOBILIARI URBÀ	16,260.74															8,130.37	8,130.37
8	JARDINERIA	18,097.53										3,619.51	3,619.51	3,619.51	3,619.51			3,619.51
9	XARXA DE REG	13,341.86			3,335.47	3,335.47							3,335.47	3,335.47				
10	CONTROL DE QUALITAT	1,015.97				253.99				253.99				253.99				253.99
11	SEGURETAT I SALUT	4,250.24	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.64	265.63
	<b>PRODUCCIÓ MENSUAL</b>	<b>211,596.75</b>	<b>22,954.87</b>				<b>65,978.29</b>				<b>50,653.33</b>				<b>72,010.26</b>			
	<b>PRODUCCIÓ ACUMULADA</b>		<b>22,954.87</b>				<b>88,933.16</b>				<b>139,586.49</b>				<b>211,596.75</b>			

Manacor, 21 de juliol de 2017

Joan Pascual Femenías, arquitecte